

Hours worked on site: 85,738 hrs

People on average on site: 128 ppl

Activities held on site:

- Tracker and Module installation
- HV and other electrical works are ongoing

Milestones reached:

- Milestone 8: 100 % tracker installed
- Milestone 9: 75% of modules installed
- Milestone 12: 100% inverters delivery onsite

Other project news:

- MV and DC cable trenching and installation is underway
- HV Substation and Cable to Transgrid substation underway



DC Trenching



MV Trenching