

Hours worked on site: 15,346 hrs

People on average on site: 42 ppl

Activities held on site:

- Delivery of piles and trackers
- Fencing is complete
- Site offices are complete
- Road and drainage works
- Pile installation

Milestones reached:

- Milestone 1 - Notice to Proceed
- Milestone 2 - Facilities installation & levelling

Other project news:

- Expect to achieve for next month in May, Milestone 3 – 50% piles installed
- Tracker installation to commence in May
- Security extended 24/7



Site installation



Piles installed