

**Hours worked on site: 31,482 hrs**

**People on average on site: 9 ppl**

**Activities held on site:**

- Installation of trackers and modules
- 50% of piles achieved
- Site offices are complete
- All roads now completed only minor civil works yet to be finalised

**Milestones reached:**

- Milestone 3- 50% piles installed

**Other project news:**

- Expect to achieve for next month in May, Milestone 4 – 100% piles installed
- MV and DC cable trenching and installation underway



*First Panels installed*



*First Modules Installed*