

Hours worked on site: 57,378 hrs

People on average on site: 106 ppl

Activities held on site:

- Piling is complete
- 50% of piles achieved
- Site offices are complete
- Substation works underway

Milestones reached:

- Milestone 4- 100% piles installed

Other project news:

- Expect to achieve for next month in June, Milestone 5, 6 and 7. 50% trackers installed and 50% modules installed
- HV works commenced



First Panels installed



Event in June