

**Hours worked on site: 130,754 hrs**

**People on average on site: 179 ppl**

**Activities held on site:**

- Electrical works have had significant progress  
The installation of the O&M building Monitoring system is ongoing

**Milestones reached:**

- Milestone 10: 50% of modules installed
- Milestone 6: 100% of trackers installed
- Milestone 11: 75% of modules installed

**Other project news:**

- Mechanical completion is underway for next month
- Landscaping works need good rains for consolidation. Planting has commenced after some rain.



*Installation of Modules – Last area zone E*



Delivery of Inverters